

Task	Week 1 Ending 3/15							Week 2 Ending 3/22							Week 3 Ending 3/29							Comments
	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	
	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	
Install Steel Pipe Piles for Support of Excavation East Side	X	X	X	X	X			X														
Install Steel Pipe Piles for Support of Excavation West Side		X	X	X	X			X	X													
Installation of Tie Rods East Side				X	X			X	X													
Install Temporary Cofferdam East Side								X	X	X	X											
Excavate and Install Timber Lagging East Side										X	X	X			X	X	X	X				
Demolition of Existing Abutment East Side										X	X	X			X	X	X	X				
Install Tie Rods West Side										X	X	X										
Excavate and Install Timber Lagging West Side															X	X	X	X	X			
Demolition of Existing Abutment West Side															X	X	X	X	X			