Neighborhood Meeting Project Update

Kirby Lane North Sewer
System
Special Assessment District

December 15, 2006

Introduction

- Meeting attendees
- Project status
 - Construction started at end of summer 2006
 - Initial work drainage point repairs
 - Con Ed gas main along Grace Church Street





Purpose of This Meeting

- Present the revised project costs
- Answer questions





Project Cost Components

- City financed
- Sewer special assessment district
- Kirby Lane North water main
- Kirby Lane North gas main





City Financed Costs

- From 2001 to completion \$335,397
 - Initial sewer feasibility study
 - Drainage improvements construction costs
 - Final resurfacing at completion of construction
 - City administrative costs






Drainage Improvements – Sachs Property

- Drainage before improvements included:
 - 3 Drainage manholes
 - 235 +/- linear feet 18" tile pipe
 - 140 +/- linear feet capstone drain
- Drainage after improvements includes:
 - Replace existing capstone drain with new 24" HDPE pipe
 - Inspect (TV) existing 18" tile drain
 - Make necessary point repairs on existing 18" tile drain
 - Restoration of property











Sewer Special Assessment District Costs – 30 Properties

- Through completion of construction \$2,100,972
 - Sewer design, permitting, and construction support services
 - Sewer construction
 - Financing costs
 - Inspection
 - Advertising
 - Contingent Account
- Cost per Property \$70,032





Comparison to 2004 Cost of \$1,676,282 – Why the Increase?

- Construction costs \$ 272,894
- Engineering/construction support \$ 157,913
 - Engineering \$ 28,550
 - Construction Support \$ 111,207
 - Outside Testing Consultants \$18,156
- Finance, audit and EFC Costs \$ 42,932
- Contingent account (\$ 53,567)





Kirby Lane North Sanitary Sewer Pump Station

- Located on City property
- Footprint approximately 18' x 20' (overall size)
- Six foot high black PVC chain link fence enclosure
- Adequately screened to minimize visual impact
- Gas fired emergency generator
 - Low decibel rating
 - Below fence height
 - Programmable exercise dates and times
- Design minimizes odors
- Contractor to field locate (stake out) pump station site





Kirby Lane North Water Main – 12 Properties

Includes two components:

- City work \$134,760
 - Sells design and permitting with Health Dept.
 - Rock trench excavation
 - Payment by additional City assessment
- Aquarion work \$220,000 (per Aquarion)
 - Watermain installation
 - Inspection and testing costs
 - Payment to Aquarion
 - Payback of \$11,786 by Aquarion if connection is made within 5 Years





Kirby Lane North Water Main

- Cost per Property
 - City \$11,230
 - Aquarion \$18,333
 - Total \$29,563
- Refund from Aquarion
 - Connection must be made within 5 years
 - Amount of refund \$11,786 per property





Project Financing

■ Sewer Improvements – 30 Parcels

	20	Year	Bond ((4.50%)) \$5	,382
--	----	------	--------	---------	-------	------

■ Watermain Trenching – 12 Parcels

20 Year Bond (4.50)	0%) \$863
---------------------	-----------





Kirby Lane North Gas Main – 9 Properties

- Total payable to Con Ed \$25,047 (per Con Ed)
- Cost per property \$2,783





Sewer, Water, and Gas House Connections

- Each homeowner is responsible for construction of the house connection from the property line
- There is no required timeframe to complete the work, however ...
 - Sewer connection vs. septic will increase property value
 - Aquarion refund connection required within 5 years
 - Con Ed commitment was made to convert at least one major appliance to gas
- Property owners should work together to get a "group" price from contractor for the connections
 - Prices based on linear foot for regular & rock trenching





House Sewer Connections

- Advantages of Sewer Connections
 - Enhanced property value
 - Connection costs will be lower today than in the future, especially if the work is done as a "group" rate & while the contractor is mobilized
 - Sewage disposal will comply with current Westchester Health Department regulations
 - Enhanced ability to make improvements to ones residence





Project Cost Accounting

- Allocation of costs by financing source
- City of Rye
 - 3 capital project accounts have been established to track costs for drainage work versus sewer main work versus water main work
- Chas. H. Sells, Inc.'s Accounting
 - Separate job codes have been established to track time for each capital project account
 - Separate invoices have been and will continue to be prepared for each of these accounts
- Contractor's Work
 - Payment items have been established to segregate and pay for work by capital project account





Summary of Project Costs

- Paid by City \$335,397 Not in any special assessment
- Properties involved only in sewer construction\$70,032/property
- Properties involved in sewer & water main construction \$99,595/property
- Properties involved in sewer water & gas main construction - \$102,378/property





Blasting

Pre-Blast Process

- Contractor to identify areas requiring blasting to remove trench rock
- City of Rye to issue blasting permit to approved blaster
- Approved blaster to make offer of pre-blast survey to homeowners
- Contractor/blaster to conduct pre-blast survey to document existing conditions, including water flow in homes
- There will be two blasting inspectors for this work
- Seismographs will be utilized to record seismic velocities
- Number and location of seismographs to be determined by blasting inspectors. Inspectors to perform recordkeeping.
- Blasting inspectors to be supplied by City of Rye
- Blasting to be conducted between 7:30 am and 6:00 pm only
- Resident engineer (Sells) to confirm and measure quantity for payment





Safety Procedures During Blasting

- Letters prior to start of blasting work
- Neighborhood meeting in early 2007 to review the blasting procedures
- F-mail notifications
- Signage
- Horns
- Blasting mats
- Blaster to conform to National Fire Protection (NFPA) 495
- Two blasting inspectors to oversee blasting operations





Miscellaneous Items

- Contractor will restore areas disturbed or damaged during construction, including:
 - Lawns
 - Driveways and sidewalks
 - Shrubs and trees
 - Curbing
- City of Rye will install asphalt curbing to direct run-off where needed. This includes adding temporary curbing to control erosion during construction
- Questions, Comments and Concerns regarding this project should be directed to Chas. H. Sells (914-747-1120).
- The Resident Engineer's (Eli Castro) Cell Phone is 914-582-8603
- Residents can e-mail KirbyLaneNorth@chashsells.com to contact Sells project members





Project Schedule

- □ 12/22/06 Complete sewer main* on Grace Church St.
- 12/26/06 Start sewer main on Kirby La. North (KLN)
- 01/15/07 Start of blasting on KLN
- 03/05/07 Start pump station construction
- 05/28/07 Completion of blasting on KLN
- 06/05/07 Complete sewer main* on KLN
- 09/03/07 Testing and start-up of pump station
 - * Sewer laterals will be done as job progresses





KIRBY LANE NORTH/GRACE CHURCH STREET SEWER PROJECT Recap of Project Costs

City Drainage Project			
Total to Financed by City	\$	335,397	
Total to Financial by Only	Ψ	000,007	
Sewer Main Construction			
30	Pr	operties for Sewer	
Sells Design	\$	100,550	
Testing Consultants	\$	18,156	
Sells Construction Support	\$	241,207	
Construction Costs	\$	1,459,519	
Finance & Audit Services	\$	111,000	
City Insp. Services	\$ \$	10,000	
Advertising	\$	2,732	
Contingent Account	\$	157,808	
	\$	2,100,972	•
Cost per Property	\$	70,032	
Kirby Lane North Water Main			
	Pr	operties for Water	
Costs Payable to City		•	
Sells Design & Trench CSS	\$	24,025	
Rock Trench Excavation	\$	110,735	
Subtotal City Costs	\$	134,760	-
Costs Payable to Aquarion	\$	220,000	
Total Water Main Cost	\$	354,760	-
Assessed by City	\$	11,230	
Payable to Aquarion	\$	18,333	
Cost per Homeowner	\$	29,563	
Aquarion Refund	\$	11,786	Must Connect within 5 Years
Kirby Lane North Gas Main			
g	Pr	operties for Gas	
Con Ed Cost	\$	25,047	_
	\$	25,047	
Cost per Homeowner	\$	2,783	
Total of All Costs per Homeowner			
Sewer Only	\$	70,032	
Sewer & Water	\$	99,595	
Sewer, Water & Gas	\$	102,378	

KIRBY LANE NORTH/GRACE CHURCH STREET SEWER PROJECT Comparison of 2006 to 2004 Estimate for Sewer Special Assessment District

	2004	2006	Difference
Sewer Construction	\$ 1,186,625	\$ 1,459,519	\$ 272,894
Engineering & Construction Support	\$ 202,000	\$ 359,913	\$ 157,913
Engineering	\$ 72,000	\$ 100,550	\$ 28,550
Construction Support	\$ 130,000	\$ 241,207	\$ 111,207
Outside Testing Consultants	\$ -	\$ 18,156	\$ 18,156
Financing & EFC	\$ 80,800	\$ 123,732	\$ 42,932
Contingency	\$ 211,375	\$ 157,808	\$ (53,567)
TOTAL	\$ 1,680,800	\$ 2,100,972	\$ 420,172
Cost per Property	\$ 56,027	\$ 70,032	\$ 14,006