ELQ Industries, Inc. Central Ave Bridge Replacement Contract 2012-03 PIN 8701.43 3 WEEK Look Ahead

	Week 1 Ending 6/28							Week 2 Ending 7/5							Week 3 Ending 7/12							
Task	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	**Comments**
	6/24	6/25	6/26	6/27	6/28	6/29	6/30	7/1	7/2	7/3	7/4	7/5	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	
Backfill East Abutment	X	X																				
Repair Sewer for West. Cty.			X																			
Backfill West Abutment				X	X																	
Remove Sand Bags West Abutment & Install Stone Fill								X														
Install Bearings								X														
Delivery & Installation of Prestressed Beams									X													
Shear Keys & Dowel Anchors										X												
Post-Tension Bridge															X							
Form, Rebar & Pour Concrete Deck																X	X	X	X			